


NCDOT NC 12 Response Post Hurricane Irene Aug. 28 – Oct. 10, 2011




Rodanthe S-Curves



29 3:35PM





Pamlico

Image © 2012 TerraMetrics

© 2012 Google

Data SIO, NOAA, U.S. Navy, NGA, GEBCO

35°31'40.44" N 76°08'18.16" W elev 1 ft

Stumpy Pt.

Roanoke Island

East Lake

Washington

Tyrrell

Lake Mattamuskeet

Hyde

Pamlico Sound

Hatteras
Village

Cape Hatteras
Lighthouse

Diamond Shoals

Ocracoke Island

Oregon Inlet

Mid Pea
Island
Breach

Rodanthe
(S-Curves)
Breach

Emergency
Ferry
Routes

Dare

Google earth

Eye alt 91.91 mi

NC 12 Damage Assessment from Hurricane Irene, Aug. 27, 2011

(days 1 to 2 post storm)


- ☐ NC 12 Bonner Bridge over Oregon Inlet
- ☐ NCDOT forces on Hatteras & Ocracoke Islands.
- ☐ Confirm reports from “others” & ground truth.
- ☐ Photogrammetry – Aerial Photos



NC 12 Bonner Bridge over Oregon Inlet



OREGON INLET PROFILE BENTS 116 - 157



Rodanthe S-Curves

2,000 lf damage, 300 lf of open
breach 2 to 4 ft. deep.



An aerial photograph showing a coastal area with a large breach in the barrier. The ocean is at the top, with waves breaking onto a sandy beach. A dark, winding channel of water has cut through the barrier, separating a small island with some buildings from the mainland. A road runs horizontally across the middle of the image, with a bridge crossing the channel. The mainland is covered in green vegetation and has some smaller ponds or wetlands.

Mid Pea Island

2,300 lf damage, 200+ lf
of open breach 6 to 12 ft.
deep.

Ground Truth at Rodanthe



Ground Truth at Pea Island




Next Steps After Assessments, Aug. 29 to Sept. 2

(days 2 to 6 post storm)

- ☐ Control Points for Detailed Survey, i.e. More Photogrammetry.
- ☐ NCDOT Internal Meetings.
- ☐ Environmental Merger Team Meeting.
- ☐ Pea Isl. Inlet Comments from Experts.
- ☐ Environmental Permits By Sept 2.



MAIN CHANNEL: 80,500 SF X 10' DEEP = 805,000 CF / 27 = 29,850 CY
 OUTER CHANNEL: 112,500 SF X 6' DEEP = 675,000 CF / 27 = 25,000 CY
 BREACH TOTAL = 54,850 CY
 SHRINKAGE FACTOR: x 1.50 %
 PROJECT TOTAL = 82,275 CY
 SAY = 85,000 CY



- ❑ Aug. 31, Environmental Merger Team Meeting: 70+ Attendees
- ❑ Sept. 1, Rodanthe Contract/Plan Meeting.
 - ❑ Develop plans & items of work, method of payment, timeframe, etc.
 - ❑ Conference Call with Barnhill Contracting = available resources.



- ❑ Sept. 2, Pea Island Bridge Contract/Plan Meeting.
 - ❑ Develop bridge design, items of work, method of payment, timeframe, etc.
 - ❑ Carolina Bridge Co., STV/Ralph Whitehead Assoc. , Mabey Bridge Inc.
 - ❑ 4 hours later: 5 span bridge w/ main span 162 ft.. , H-Pile foundation, Cost Plus Contract.


Pea Island Bridge

Sat Sept. 3 to Mon Sept. 5

(days 7 to 9 post storm)



- ❑ Develop Substructure Plans.
- ❑ Foundation changed from 14" H-Pile to 24" diameter Pipe Pile approx. 70 ft. long.
- ❑ Construction Unit locate pipe pile from other projects. Piling to be spliced off site.
- ❑ Contract with Carolina Bridge Co, Orangeburg SC - \$3.0 million.
- ❑ Carolina Bridge moved crane to bridge site.
- ❑ Mabey Bridge 660 ft., \$2.5 million.
- ❑ NCDOT begins hauling sand to small Pea Isl. washouts.



Rodanthe

Sat Sept. 3 to Mon Sept. 5

(days 7 to 9 post storm)

- ☐ Contract with Barnhill Contracting Co - \$ 4.3 million.
- ☐ Barnhill mobilizes equipment by emergency ferry to Rodanthe.
 - ☐ 35+ for hire dump trucks.
 - ☐ 3 dozers & 2 excavators.
 - ☐ 2 front end loaders.
 - ☐ 1 roller.
 - ☐ 2 fuel trucks.
 - ☐ 3 loads of logging mats.
 - ☐ 6 light plants.
- ☐ Begin hauling sand Monday Sept 5.
- ☐ **Logging Mat Road.**





5 12:04PM



5 1:15PM

Logging Mat Road Building South To North


Pea Island

Tues Sept. 6 to Fri Sept. 9

(days 10 to 13 post storm)

- ☐ Continue to mobilize equip.
 - ☐ 2 crawler cranes & 2 rubber tire cranes.
 - ☐ Excavator, fork lifts, pile hammers
 - ☐ Work barges & tug boat.
 - ☐ Tools & Supplies.
- ☐ Begin construction stake out.
- ☐ NCDOT begins hauling H-Pile from inventory.
- ☐ Unload 3 to 5 truckloads of temporary bridge per day.
- ☐ Final Substructure Plans Sept. 9.
 - ☐ 7 days from bridge meeting Sept. 2.
- ☐ **Begin driving sheet pile for launch pad/bridge build area at north end.**





$PISta = 30 + 50.13$
 $\Delta = 9^\circ 24' 24.2'' (RT)$
 $D = 3^\circ 10' 59.2''$
 $L = 295.52'$
 $T = 148.09'$
 $\quad \quad 1800.00'$



8 4:18PM



8 4:49PM



9 1:27PM



9 1:58PM



9 1:26PM

Rodanthe

Tues Sept. 6 to Fri. Sept. 9

(days 10 to 13 post storm)

- ☐ Push sand across breaches at low tide.
- ☐ 25,000 CY hauled since Sept. 5.
- ☐ Pioneer logging mat road to south end of Pea Island Inlet.
- ☐ Prepare for swells from offshore Hurricane Katia.
- ☐ Mobilize for sand bag work.
- ☐ NCDOT Staff Biologists On Site.





9 2:26PM



9 3:09PM



10 4:12PM

Road Access To South End Of Pea Isl. Inlet



12 1:27PM



13 5:54PM



Move Equipment & Materials To South Pea Isl. Inlet

Sept. 10 to Oct. 10

(days 14 to 44 post storm)

Rodanthe – Sept. 10

- ❑ Continue hauling sand = 65,000 CY.
- ❑ Build dune & install sand bags.

Pea Isl. Bridge – Sept. 10

- ❑ Begin driving H-Pile at the north end bent & 24" pipe piles at interior bents.
- ❑ Mobilize materials & equipment by ferry to South of Pea Isl. Inlet.
- ❑ Begin bridge foundations south of inlet.
- ❑ Assembly of temp. bridge & launch.
- ❑ 5 Inspectors and 1 to 3 Biologists.
- ❑ Approx. 75 workers, 12 to 24 hrs/day.





10 2:57PM



10 2:58PM



11 3:29PM





12 11:12AM



13 2:59PM



13 2:59PM



Launch Pad Sheet Pile Complete

14 7:13PM



Fill Sheet Pile With 2,500 CY To Elevation +10.0

15 9:20AM



End Bent 2

15 11:39AM



- ❑ Set 400 pound temporary roller bearings on caps & launch pad.
- ❑ Alignment very critical due to launching method.



Launch Pad/Build Area 150 ft.. Long

16 4:11PM



16 4:38PM



18 11:03AM

- ❑ 14.76 ft.. truss panels.
- ❑ 2.5" diameter, 10 lb. pins with retaining rings.
- ❑ Transverse floor beams & wind bracing.
- ❑ Ideal for 24 hour work.



- ❑ Follow erection plan for counterbalance of launch.
- ❑ Push with excavator and/or front end loader.
- ❑ 825 tons total weight.



18 1:28PM



15 3:09PM

Driven Pipe Piles For 1st Interior Bent From Launch Pad – Bent 4



16 4:16PM



18 11:39AM

Substructure Built North To South



16 5:05PM

Pile Bent At North Side of Inlet – Bent 3



19 11:04AM



19 6:09PM



20 2:12PM



22 6:03PM

Pile Bent At North & South Sides Of Inlet, Bents 2 & 3 , 162 ft. Span



23 3:44PM



21 11:01AM

Bridge Launched To 1st Interior Bent From Launch Pad – Bent 4



25 11:54AM

Bridge Launched Near To Pile Cap At North End Of Inlet – Bent 3



24 2:26PM



28 1:13PM

Bridge Launched Across Inlet Near To Bent At South End Of Inlet – Bent 2



28 9:53AM



28 10:06AM



27 5:23 PM

Drive Pile For South End Bent And Sheet Pile Retained Approach



29 12:03PM

Bridge Launched Onto Pile Cap At South End Of Inlet – Bent 2



Bridge Launched Near To Last Interior Pile Bent - Bent 1

29 4:53PM



Bridge Launched Near To Last Interior Pile Bent - Bent 1

29 4:55PM



Bridge Launched To South End Bent – EB 1

2 3:31PM



2 5:57PM

2 6:13PM



2 6:24PM



4 7:28PM



5 12:22PM



7 11:59AM



7 10:50AM



1 9:19AM

...Meanwhile in Rodanthe





9 2:19PM



14 3:07PM



14 3:07PM



MIRLO
BEACH

DARE TO DREAM THE IMPOSSIBLE DREAM

25 10:53AM



30 3:18PM



- ❑ Contract with RPC Contracting - \$1.4 million.
- ❑ Ferry 2,835 tons of asphalt :135 Trucks

28 6:00PM



9 5:22PM



10 3:12PM



MIRLO
BEACH

11 12:46PM



11 1:32PM





Future: 2.0 to 2.5 mile long bridges at each site. Currently in design & environmental merger team review process.



Pea Island Bridge



Rodanthe S-Curves